COMMUNICATION CABLE TESTING

Project Name:	Test Date:
This procedure outlines tests to be performed on Communi from utility pole or manhole to the controller.	cation Cable. This test confirms the communication
Communication Cable under test runs from:	
Utility Pole OR Manhole MM Route: MM Nearest Side Street Name:	NB/SB/EB/WB/Median
ТО	
ITS Controller OR ITS Cabinet MM Route: MM Nearest Side Street Name:	NB/SB/EB/WB/Median
Length of Communication Cable under test (in fe	eet)
Cable Manufacturer:	
Cable Model No	

1: Requirements:

No. Task Required Actual Pass Fail Comments					
Task	_		Pass	Fail	Comments
	Value	Value			
Ensure that there are no splices in					
the section of cable between the	\sim	\times			
terminal block and the device					
Verify that terminal block					
enclosure on the utility pole is					
weather tight					
(if applicable)					
Verify communication between					
controller and terminal block		\times			
server					
Confirm that cable					
Connections are in compliance	\rightarrow	\times			
with contract documents					
Verify minimum required slack	Cabinet – 3'				
	Manholes – 10'				
	Utility Poles –				
	10'				
Verify grouping and identification					
tags on new and existing	\rightarrow	\times			
conductors					
Verify ground resistance of all					
conductors including the shield					
Perform continuity of each pair to			_		
verify resistance					
Verify cable tags provides correct			_		
information and are secured with	\mid	$\mid \times \mid$			
nylon cable ties					
	the section of cable between the terminal block and the device Verify that terminal block enclosure on the utility pole is weather tight (if applicable) Verify communication between controller and terminal block server Confirm that cable Connections are in compliance with contract documents Verify minimum required slack Verify grouping and identification tags on new and existing conductors Verify ground resistance of all conductors including the shield Perform continuity of each pair to verify resistance Verify cable tags provides correct information and are secured with	Ensure that there are no splices in the section of cable between the terminal block and the device Verify that terminal block enclosure on the utility pole is weather tight (if applicable) Verify communication between controller and terminal block server Confirm that cable Connections are in compliance with contract documents Verify minimum required slack Cabinet – 3' Manholes – 10' Utility Poles – 10' Verify grouping and identification tags on new and existing conductors Verify ground resistance of all conductors including the shield Perform continuity of each pair to verify resistance Verify cable tags provides correct information and are secured with	Ensure that there are no splices in the section of cable between the terminal block and the device Verify that terminal block enclosure on the utility pole is weather tight (if applicable) Verify communication between controller and terminal block server Confirm that cable Connections are in compliance with contract documents Verify minimum required slack Cabinet – 3' Manholes – 10' Utility Poles – 10' Verify grouping and identification tags on new and existing conductors Verify ground resistance of all conductors including the shield Perform continuity of each pair to verify resistance Verify cable tags provides correct information and are secured with	Ensure that there are no splices in the section of cable between the terminal block and the device Verify that terminal block enclosure on the utility pole is weather tight (if applicable) Verify communication between controller and terminal block server Confirm that cable Connections are in compliance with contract documents Verify minimum required slack Cabinet – 3' Manholes – 10' Utility Poles – 10' Verify grouping and identification tags on new and existing conductors Verify ground resistance of all conductors including the shield Perform continuity of each pair to verify resistance Verify cable tags provides correct information and are secured with	Ensure that there are no splices in the section of cable between the terminal block and the device Verify that terminal block enclosure on the utility pole is weather tight (if applicable) Verify communication between controller and terminal block server Confirm that cable Connections are in compliance with contract documents Verify minimum required slack Cabinet – 3' Manholes – 10' Utility Poles – 10' Verify grouping and identification tags on new and existing conductors Verify ground resistance of all conductors including the shield Perform continuity of each pair to verify cable tags provides correct information and are secured with

Page 1 of 2 Date: Jan. 05, 2009

NEW JERSEY DEPARTMENT OF TRANSPORTATION

COMMUNICATION CABLE TESTING

Project Name:	Test Date:
LEVEL 1 TEST RESULTS:	
PASS	FAIL
Correction Work Items:	
1	
2	
represents the results of the test. Contractor Name: Contractor Representative Name: Signature and Date: ITS Inspector Name:	e has been performed and that the information above accurately
Corrected Work Items:	ITS Inspector Signatures & Date
1	
2	
4 5	

Page 2 of 2 Date: Jan. 05, 2009